

Deer Ridge CIP Project update 2024-03-07

After a lengthy delay of the delivery of the electric meter pedestal, the meter arrived the first week of February. City staff finished the trench work in preparation for the installation of the meter and transformer. Unfortunately, PG&E did not approve the work done by staff and will request for a variance on the City's behalf. This approval process can take between 6-8 weeks. While we wait for PG&E's response on the request for variance, staff will continue to research an alternative power source.