

Deer Ridge CIP Project update 2023-01-09

The Deer Ridge entry landscaping will be coming to back to Council in the February / March time frame for Council consideration and direction. All other landscape areas are complete and the notice of completion for these areas will be going to City Council for approval on January 24. The Entry area was removed from the contract due to complications with the property exchange and the cost associated with the fountain. The property exchange is complete and has been filed with the county. It is anticipated to use the balance of funding left over from the overall landscape project to complete the entry landscaping and this project will come back to Council for consideration and review of landscape design options. When the project comes back to Council staff will review possible options for the landscaping, as some residents have suggested a more colorful plant palette. The design and scope of the entry will determine the final completion date, but staff will keep the project moving forward with an estimated completion time frame of Spring 2023.